Health & Lifestyle Center Project Schedule

| Treattrix Ellestyle Center i Toject Scheddle | | | | |
|----------------------------------------------------|-------------|--------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| | Start | Date | Accomplished | |
| Action Item | Date | Accomplished | On Time | |
| Health & Lifestyle Committee Formed | 1-Apr-17 | 15-Apr-17 | WEST TO SERVICE TO SER | |
| Architect Engaged | 1-May-17 | 18-May-17 | YES! | |
| Board Approves Committee Recommendations | 1-Jul-18 | 23-Jul-18 | YES | |
| Member Presentations (10) | 1-Mar-19 | 23-Apr-18 | YESI | |
| Member Vote | 1-Apr-19 | 25-Apr-19 | YES | |
| Design Committee Formed | 1-Apr-19 | 1-Apr-19 | YES | |
| Building Committee Formed | 1-Aug-19 | 15-Aug-19 | YES | |
| Submittal for Estero Design Review Board | 1-Oct-19 | 8-Oct-19 | YES | |
| Design Review Board Public Meeting | 23-Oct-19 | | | |
| Developmental Order Submittal | 8-Nov-19 | 8-Nov-19 | YES | |
| TCC Decides on Construction Start Date | 18-Nov-19 | 18-Nov-19 | YES! | |
| Complete Construction Drawings | 8-Jan-20 | 8-Jan-20 | YES | |
| Design Review Board Hearing & Approval | 5-Feb-20 | 5-Feb-20 | YES | |
| Apply for Building Permit | 1-Feb-20 | 1-Feb-20 | YES | |
| Issue Bid Packages | 8-Feb-20 | 8-Feb-20 | VYESI | |
| Close Fitness Center and Pool | 17-Mar-20 | | YES | |
| Building Permit Approved | 31-Mar-20 | 31-Mar-20 | YES | |
| Start of Construction | 13-Mar-20 | | | |
| GMP Signed | 22-Mar-20 | 22-Mar-20 | YES | |
| Start Construction | 4-May-20 | | YES | |
| Interior Electrical Disconnect - Fencing Installed | 5-May-20 | 5-May-20 | YES | |
| Installation of Limestone Construction Driveway | 6-May-20 | 8-May-20 | YES | |
| Landscape Removal | 11-May-20 | 14-May-20 | YES | |
| Exterior Electrical/Plumbing Disconnect | 12-May-20 | 13-May-20 | YES | |
| Open Enrichment Center Fitness Center | Spring | 1-May-20 | | |
| Open Enrichment Center Fitness Center | Spring | 19-May-20 | YES | |
| Open Fitness/Pool Reciprocals | Spring | | | |
| 6 Month Construction Window | Summer 2020 | | | |
| Exterior Excavation | 19-May-20 | 24-May-20 | YES | |
| Interior Demo | 20-May-20 | 5-Jun-20 | YESI | |
| Prep for Footers | 26-May-20 | 3-Jun-20 | YESI | |

| | | | - |
|----------------------------------|-----------|----------|------|
| Pour Footers | 3-Jun-20 | 5-Jun-20 | YESI |
| Masonry (exterior walls) | 3-Jun-20 | | |
| Pour Foundation | 8-Jun-20 | | |
| Install Hollowcore | 17-Jul-20 | | |
| Structural Steel | 17-Jul-20 | | |
| Trusses | 3-Aug-20 | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | 45.11 .00 | | |
| Reopen Health & Lifestyle Center | 15-Nov-20 | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Notes | |
|--------------------------------------------------|---------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| Estero Postponed | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| Early close - Coro | navirus |
| | |
| | |
| Deferred - Covid-1 | 9 |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| Delayed per State | |
| | |
| | |
| Waiting for Club A | pproval |
| | |
| | |
| | |
| | |
| | |
| | |

