Health & Lifestyle Center Project Schedule

Ticaliti & Liicst	yie Gerilei	Project Schedule		
		Date	Accomplished	<u> </u>
Action Item	Date	Accomplished	On Time	Notes
Health & Lifestyle Committee Formed	1-Apr-17	15-Apr-17	YESI	
Architect Engaged	1-May-17	18-May-17	YES	
Board Approves Committee Recommendations	1-Jul-18	23-Jul-18	YES	
Member Presentations (10)	1-Mar-19	23-Apr-18	YES	
Member Vote	1-Apr-19	25-Apr-19	YES	
Design Committee Formed	1-Apr-19	1-Apr-19	YES	
Building Committee Formed	1-Aug-19	15-Aug-19	YES	
Submittal for Estero Design Review Board	1-Oct-19	8-Oct-19	YES!	
Design Review Board Public Meeting	23-Oct-19			Estero Postponned
Developmental Order Submittal	8-Nov-19	8-Nov-19	YES	
TCC Decides on Construction Start Date	18-Nov-19	18-Nov-19	YES	
Complete Construction Drawings	8-Jan-20	8-Jan-20	YES!	
Design Review Board Hearing & Approval	5-Feb-20	5-Feb-20	YES	
Apply for Building Permit	1-Feb-20	1-Feb-20	YES	
Issue Bid Packages	8-Feb-20	8-Feb-20	YES	
Building Permit Approved	31-Mar-20	31-Mar-20	YES	
GMP Signed	22-Mar-20	22-Mar-20	YES	
Start Construction	4-May-20			Deferred from 3.13.20
Close Fitness Center and Pool	17-Mar-20			Early close - Coronovirus
Open Enrichment Center Fitness Center	Summer 2020			
6 Month Construction Window	Summer 2020			
Reopen Health & Lifestyle Center	15-Nov-20			