Health & Lifestyle Center Project Schedule

Health & LifeStyle	Start	Date	Accomplished		
Action Item	Date	Accomplished	On Time	Notes	
Health & Lifestyle Committee Formed	1-Apr-17	-	(Jure)	Notes	
Architect Engaged	1-May-17		Charles		
Board Approves Committee Recommendations	1-Jul-18		Chro		
Member Presentations (10)	1-Mar-19				
Member Vote	1-Apr-19	,			
Design Committee Formed	1-Apr-19				
Building Committee Formed	1-Aug-19		Glard		
Submittal for Estero Design Review Board	1-Oct-19				
Design Review Board Public Meeting	23-Oct-19			Estero Postp	oned
Developmental Order Submittal	8-Nov-19		YES	'	
TCC Decides on Construction Start Date	18-Nov-19				
Complete Construction Drawings	8-Jan-20				
Design Review Board Hearing & Approval	5-Feb-20	5-Feb-20	YES		
Apply for Building Permit	1-Feb-20				
Issue Bid Packages	8-Feb-20				
Close Fitness Center and Pool	17-Mar-20		YESI	Early close -	Coronavirus
Building Permit Approved	31-Mar-20	31-Mar-20	YES		
Start of Construction	13-Mar-20			Deferred - C	ovid-19
GMP Signed	22-Mar-20	22-Mar-20	YESI		
Start Construction	4-May-20		YES		
Interior Electrical Disconnect - Fencing Installed	5-May-20		YES!		
Installation of Limestone Construction Driveway	6-May-20		YES		
Landscape Removal	11-May-20	14-May-20	YES!		
Exterior Electrical/Plumbing Disconnect	12-May-20	13-May-20	YES		
Open Enrichment Center Fitness Center	Spring	1-May-20		Delayed per	State
Open Enrichment Center Fitness Center	Spring	19-May-20	YES		
Open Fitness/Pool Reciprocals	Spring			Waiting for C	lub Approval
6 Month Construction Window	Summer 2020				
Exterior Excavation	19-May-20	24-May-20	YES		
Interior Demo	20-May-20				
Prep for Footers	26-May-20	1-Jun-20			
Pour Footers	3-Jun-20				
Reopen Health & Lifestyle Center	15-Nov-20				