



A New Improvement for The Commons Club

At The Brooks

Expanding, Modernizing and Improving Our Health & Lifestyle Center

Health & Lifestyle Center Renovation Newsletter #7

Dear Members:

Just in time for Father's Day weekend, the floor for our new Health & Lifestyle Center was poured today. The 5,000 square foot addition includes your new group fitness room and expanded workout space – which doubles our existing footprint. On Monday, the team will start construction of the walls.



Seven concrete trucks arriving at 7am on Friday



Pouring the foundation for expanded cardio area

Running in conjunction with the new space, the existing interior renovation continues to move forward. Ceilings are being raised, extra walls removed, in-floor outlets installed, and plumbing lines excavated. The next critical stage, once the walls are erected, will be the placement of the second floor and steel beams in mid-July.



Concrete floor cutouts for new electrical floor boxes



Lobby plumbing line from Spa Treatment/Locker Rooms

Looking ahead to welcoming our members back in the fall, we continue to investigate best practices in our COVID-19 world. The Design Committee has selected new touchless sink faucets. Our Director, Mary Johnson, continues to fine-tune equipment placement and spacing. Our HVAC contractor is presenting the best options for equipping our air-handlers with HEPA filters and ultra-violet light sanitizing systems. For additional photos and videos, please click this TCC website link. Questions and comments may be forwarded to josepha@thecommonsclub.com.

The TCC Health & Lifestyle Center Building Committee