	Start	Date	Accomplished		
Action Item	Date	Accomplished	On Time	Notes	
Health & Lifestyle Committee Formed	1-Apr-17	15-Apr-17	YES		
Architect Engaged	1-May-17	18-May-17	YES		
Board Approves Committee Recommendations	1-Jul-18	23-Jul-18	YES!		
Member Presentations (10)	1-Mar-19	23-Apr-18	YES		
Member Vote	1-Apr-19	25-Apr-19	YES		
Design Committee Formed	1-Apr-19				
Building Committee Formed	1-Aug-19		Glad		
Submittal for Estero Design Review Board	1-Oct-19	8-Oct-19	YES		
Design Review Board Public Meeting	23-Oct-19	**		Estero Postp	oned
Developmental Order Submittal	8-Nov-19	8-Nov-19	YES		
TCC Decides on Construction Start Date	18-Nov-19	18-Nov-19	VES		
Complete Construction Drawings	8-Jan-20	8-Jan-20	YES		•
Design Review Board Hearing & Approval	5-Feb-20				
Apply for Building Permit	1-Feb-20	1-Feb-20	YES		
Issue Bid Packages	8-Feb-20	8-Feb-20			
Close Fitness Center and Pool	17-Mar-20		YES	Early close -	ı Coronavirus
Building Permit Approved	31-Mar-20	31-Mar-20	YES		
Start of Construction	13-Mar-20			Deferred - C	ı ovid-19
GMP Signed	22-Mar-20	22-Mar-20	YES		
Start Construction	4-May-20		YES		
Interior Electrical Disconnect - Fencing Installed	5-May-20	5-May-20	YES		
Installation of Limestone Construction Driveway	6-May-20				
Landscape Removal	11-May-20				·
Exterior Electrical/Plumbing Disconnect	12-May-20		Clurs		
Open Enrichment Center Fitness Center	Spring	-		Delayed per	l State
Open Enrichment Center Fitness Center	Spring		Chal		
Open Fitness/Pool Reciprocals	Spring	10 1110 20		Waiting for C	i Club Approval
6 Month Construction Window	Summer 2020				
Exterior Excavation	19-May-20	24-May-20	YES		
Interior Demo	20-May-20	5-Jun-20	YES		
Prep for Footers	26-May-20		YES		
Pour Footers	3-Jun-20	5-Jun-20	YES		
Pour Foundation	8-Jun-20	19-Jun-20	YES		
Masonry (exterior walls)	22-Jun-20		YES!		
Form Out Exterior Columns	22-Jun-20	1-Jul-20	TYES!		
Electrical Rough-in	24-3011-20 26-May-20				
Frame Out Spa Walls and Ceiling	1-Jul-20				
Start Install of HVAC	1-Jul-20				
Install Hollowcore/2nd Floor	17-Jul-20				
Structural Steel	17-Jul-20				
Trusses	3-Aug-20				
	5-Aug-20				
					ł

Health & Lifestyle Center Project Schedule

Reopen Health & Lifestyle Center	15-Nov-20		