










Health & Lifestyle Center Project Schedule

		Date	Accomplished
<u>Action Item</u>	<u>Date</u>	Accomplished	On Time
Health & Lifestyle Committee Formed	Apr-17	4/15/17	
Architect Engaged	May-17	5/18/17	
Board Approves Committee Recommendations	Jul-18	7/23/18	
Member Presentations (10)	Mar-19	4/23/18	
Member Vote	Apr-19	4/25/19	
Design Committee Formed	Apr-19	4/1/19	
Building Committee Formed	Aug-19	8/15/19	
Submittal for Estero Design Review Board	Oct-19	Oct-19	
Design Review Board Public Meeting	23-Oct-19		
Developmental Order Submittal	8-Nov-19		
TCC Decides on Construction Start Date	18-Nov-19		
Complete Construction Drawings	8-Jan-20		
Design Review Board Hearing & Approval	5-Feb-20		
Apply for Building Permit	1-Feb-20		
Issue Bid Packages	8-Feb-20		
Building Permit Approved	27-Feb-20		
Start Construction	Mar/April 2020		
Close Fitness Center and Pool	Apr-20		
Open Enrichment Center Fitness Center	May-20		
6 Month Construction Window	Summer 2020		
Reopen Health & Lifestyle Center	Nov-20		

DELAYED