



Health and Lifestyle Center
Elevation Concept

A New Improvement for The Commons Club

At The Brooks

Expanding, Modernizing and Improving Our Health & Lifestyle Center

Health & Lifestyle Center Renovation Newsletter #6

Dear Members:

June has arrived and our project continues to move forward at The Commons Club. Excavation is now successfully complete and the footprint for our new expanded building is ready for the next stage. Footings were formed this past week and the installation of rebar reinforcement will be complete on Tuesday. We expect to pour concrete mid-week. From there, the construction of the exterior walls will begin.



Construction of new pool entrance from interior




New west wall – adjacent to new group exercise space

At the same time of the exterior excavation, a second team is prepping the interior for its complete renovation, including removal of all lighting, floors, walls, and ceilings. Demolition should be completed within one week.



View from lobby area into workout space



Demolition of superfluous walls, floor, and ceiling

There were no surprises during both demolition and excavation - and the project remains on budget and on time. We welcome you to forward any project questions or comments to the Club's GM by simply clicking this link: [Joseph Archazki](#). Click this [TCC website link](#) for additional details and pictures/videos.

The TCC Health & Lifestyle Center Building Committee